

## Western Ringtail Possum Induction Form

Busselton Hospital Health Campus Redevelopment

	•	,	•	
Name:			Contact No.	
Company:			Date:	
Role:				

The Western Ringtail Possum is a threatened species, recognised as being at risk of extinction by both the State and Federal governments. The factors contributing to this species decline are habitat loss and modification, changing fire regimes and predation by introduced predators.

The redevelopment will require the removal of scattered Peppermint trees, which are key habitat for the Western Ringtail Possum. These Peppermint trees are the Western Ringtail Possum's primary food source and provide a place for their dreys (nests) and refuge from predators on the ground.



The environmental approvals for the redevelopment require that all work is conducted in accordance with the Busselton Health Campus Western Ringtail Management Plan (v8), including the following management commitments:

A temporary fence (minimum height of 210cm) will be erected around the construction zone prior to clearing.
Following the construction of this fence and prior to clearing a Western Ringtail Possum translocation program will be undertaken by the Department of Environment and Conservation.
Clearing is restricted to the period between the 1 June and 30 October.
Clearing is restricted to the redevelopment area (as illustrated on the attached figure). No clearing is to occur outside this area.
Clearing should commence from Bussell Highway towards areas of Western Ringtail Possum habitat to encourage any possums present to relocate to these areas.
No more than 238 trees (including no more than 156 peppermint trees) will be cleared within the redevelopment area.
Any peppermint trees retained within the development area will be protected by fencing during construction (i.e. tree protection zone). Any construction work necessary within the tree protection zone must be undertaken with the appropriate Standard Operating Procedure.

	Prior to clearing any trees (e.g. within the tree protection zone), Clearing contractors or Construction contractors MUST obtain permission to remove trees from the project coordinator (Rory Stemp).								
		una spotter (qualified zoologist with a Regulation 15 License) must be on site during ALL uring activities and demolition works.							
	_	g contractors should work with the fauna spotter to avoid Western Ringtail Possum ties and injuries (i.e. discuss appropriate clearing practices, e.g. the 'three bump rule').							
		stockpiling cleared material on-site. Where material cannot be removed from the site, all must be mulched immediately.							
	All fauna injuries or mortalities (not just Western Ringtail Possums) must be reported IMMEDIATELY to the DORIC site manager (if DORIC contractor or subcontractor) or project coordinator Rory Stemp (0427 386 350) (if WACHS contractor or Maintenance staff). The site manager or project coordinator will than:								
	1. Inform the fauna spotter IMMEDIATELY:								
	P	aı		0409 2	2.1.000				
	N	ətar	Ė	0431	000				
	М	a		0408 '					
	Where the fauna spotter is onsite, they will take responsibility for the animal and no further action is required by yourself.								
	Where the fauna spotter is not onsite, they will confirm the following steps:								
	2A.	Contact fauna carer:							
		Possum Centro	ossum Centre Busselto		9754 2956				
		Busselton Geo	Busselton GeoVet		9754 4422				
		DEC Wildcare	DEC Wildcare Helpline		9474 9055				
		Contact a fauna carer and organise immediate delivery of <b>injured fauna</b> to the carer for medical attention.							
	2B.	Contact DEC:							
		Busselton Office	ce	9752 5	5555				
		Bunbury Office	)	9725 4	1300				
Where a fauna mortality has occurred DEC should be notified and contacted to determine the appropriate disposal method (Please note DEC may want these animals retained).									
I have completed and understand the requirements of the Western Ringtail Possum Induction.									
Signature Date					Date				

## Plan 4433/1



